

Comparison of PSC Conowingo WIP (CWIP) and Grantee* CWIP Timelines

This timeline reflects Conowingo WIP development and the development of the financing strategy. Timeline under development for two-year milestones and achievement of Conowingo WIP planning targets. Grantee plans to meet with CWIP SC on a monthly basis.

*Center for Watershed Protection and Chesapeake Bay Trust

Deliverable / Action	PSC Timeline	Grantee Timeline
Develop list of priority BMPs	N/A	July – September 2019
Develop targeting methodology	June 12, 2019	July – September 2019
Conduct Stakeholder Outreach on CWIP approach	August 9, 2019	August – October 2019
Complete basin-scale BMP opportunity analysis for future two-year milestones		September – November 2019
Develop CAST scenarios	N/A	September – December 2019
Submit draft and final CWIP CAST scenarios for CWIP SC and PSC review	N/A	December 2019 (draft) – April 2020 (final)
Grantee submits draft CWIP to CWIP SC for a two-week review period	N/A	January 24 – February 7, 2020
Grantee revises draft CWIP based on CWIP SC feedback	N/A	February 7 – February 21, 2020
CWIP SC sends advance copy of draft CWIP to PSC for a two-week review period	September 6, 2019	February 21, 2020
Work begins on development of the financing strategy (considered a “financing system implementation plan and strategy” by the grantee (UMD))	September 6, 2019	July 2019
PSC submits comments on advance copy to CWIP SC and grantee	September 20, 2019	March 6, 2020
Grantee revises draft CWIP based on PSC feedback	N/A	March 6 – March 13, 2020
Draft CWIP posted to CBP website; kicks off public review and comment	October 4, 2019	March 13, 2020
Public Comment Period / Stakeholder Outreach	October – November 2019	March 13 – May 8, 2020
Comment period closes	November 1, 2019	May 8, 2020

Deliverable / Action	PSC Timeline	Grantee Timeline
Grantee revises CWIP based on public review and comment	November 1-29, 2019	May 8 – May 22, 2020
Grantee submits revised draft final CWIP to CWIP SC	N/A	May 22, 2020
CWIP SC reviews draft final CWIP for a one-week review; submits comments to grantee	N/A	May 22 – May 29, 2020
Grantee revises draft final CWIP based on CWIP SC feedback	N/A	June 5, 2020
CWIP SC submits draft final CWIP to PSC for one-week advance review	November 29, 2019	June 5 – June 12, 2020
PSC submits comments to CWIP SC and grantee on draft final CWIP	December 13, 2019	June 12, 2020
Grantee revises draft final CWIP based on PSC feedback	N/A	June 12 - June 19, 2020
Final CWIP posted to CBP website	December 23, 2019	June 19, 2020
Draft CWIP Financing Strategy submitted by the grantee to the CWIP SC	January 10, 2020	TBD
Draft CWIP Financing strategy submitted to the PSC for review	March 22, 2020	TBD
Comments from the PSC due to CWIP SC on draft CWIP financing strategy	April 19, 2020	TBD
Revisions to draft CWIP financing strategy based on feedback received from PSC	April 19 – May 17, 2020	TBD
PSC fatal flaw review of CWIP financing strategy	May 17 – May 24, 2020	TBD
Fatal flaw comments due to CWIP SC	May 24, 2020	TBD
Public comment period on CWIP financing strategy	May 31, 2020	TBD
Public comments received on CWIP financing strategy	July 1, 2020	TBD
CWIP financing strategy finalized	July 19, 2020	December 2020 (no specific date set)